

**Kingston, New Hampshire
Board of Selectmen
Meeting of September 8, 2015
MINUTES**

The meeting was called to order at 2:30 pm in the new Highway Garage on Main Street. In attendance were Chairman Mark Heitz and Selectman Peter Broderick.

The meeting had been called at the request of Road Agent Richard St. Hilaire, to review progress on the construction project and to determine what additional costs have been incurred due to upgrades and unexpected expenses.

The Board agreed that the upper level of the building should be completed as part of initial construction, and approved a \$28,000.00 expenditure to fully complete that work. Initial approval for that work had been given by the Board on June 15, 2015. Additionally, an increase in the amount of floor insulation and installation of underground utilities was approved, including running of an electrical service line to the kennel behind the garage, at a cost of \$12,000.00.

Total overages, including the upper level construction, equal \$40,000.00, which the Board agreed should be withdrawn from the Buildings Maintenance Capital Reserve Fund.

Adjournment

There being no further business before the Board, the meeting adjourned at 3:15 pm. The Board will meet next on September 14, 2015 at 7:00 pm.

Respectfully submitted,

**Catherine Grant
Administrative Assistant**